

## **HALMASHAURI YA MJI MAKAMBAKO**

### **KAZI ZA MAJENGO KATIKA HALMASHAURI YA MJI MAKAMBAKO**

Idara ya Ujenzi imeendelea kusanifu na kusimamia shughuli za majengo mbalimbali yakiwemo ya Utawala, Afya, Elimu, Kilimo na Mifugo. Shughuli za Majengo zilizotekelezwa katika kipindi husika zimeainishwa katika jedwali Namba 1.

**Kwa Ufafanuzi zaidi tazama viambatanisho vilivyopo hapa chini.**

## TAARIFA YA UTEKELEZAJI WA MIRADI YA MAENDELEO KIPINDI CHA JANUARI – JUNE 2019

S/N o.	Mradi/ Shughuli	Fedha iliyotolewa	Gharama	Mkandarasi	Utekelezaji	Maelezo
1	Ujenzi wa Ofisi Kuu ya Halmashauri ya Mji wa MAKAMBAKO	858,568,202.96	858,568,202.96	M/S Mzinga Holding Company P. O Box 791 MOROGORO	-Mkandarasi anaendelea na kazi	<ul style="list-style-type: none"> <li>- Kazi za Ujenzi wa kuta Ground Floor na First Floor imekamilika</li> <li>- Kazi ya kupia lipu imekamilika katika Ground Floor vyumba vya ndani, kupiga lipu kwa nje kunaendelea</li> <li>- Uwekaji wa magrili umekamilika katika Ground Floor</li> <li>- Kazi ya uwezekaji imekamilika kulingana na Mkataba, bado eneo la Ukumbi litakaloezekwa kwa awamu ya Tatu ta Mkataba.</li> <li>- Kazi ya kuweka malumali jengo katika Ground Floor – Inaendelea</li> <li>- Kazi ya kuweka Fremu za milango na Milango – Inaendelea</li> </ul>

						<ul style="list-style-type: none"> <li>- Kazi ya mfumo wa umeme – Inaendelea</li> <li>- Kazi ya mfumo wa maji safi na maji taka – Inaendelea</li> </ul>
2	<p>Ujenzi wa Kituo cha Afya Lyamkena</p> <p>Majengo yanayojengwa ni kama yafuatayo:</p> <ol style="list-style-type: none"> <li>1. Jengo la Maabara</li> <li>2. Jengo la Wodi ya akina Mama na Watoto</li> <li>3. Jengo la Upasuaji</li> <li>4. Jengo la kufulia nguo</li> <li>5. Nyumba moja ya Mtumishi</li> </ol>	400,000,000.00	400,000,000.00	Mafundi (Force Account)	-Mafundi wako hatua ya mwisho ya umaliziaji	<ul style="list-style-type: none"> <li>- Msingi wa Jengo (Sub-structure) – Umekamilika 100%</li> <li>- Kunyanyua jengo (Super-structure) &amp; Kuezeka (Roof structure and covering) &amp; Kuezeka (Roof structure and covering) – Imekamilika 100%.</li> <li>- Milango &amp; Umaliziaji (Finishing) – Imekamilika 80%.</li> <li>- Rangi na Mapambo (Painting &amp; Decoration) – Imekamilika 98%.</li> <li>- Umeme (Electrical installation) – Imekamilika 98%.</li> <li>- Mifumo ya maji safi na taka (Water Supply and Sewage system) – Imekamilika 98%.</li> </ul>

3	Ujenzi wa Hospitali ya Halmashauri ya Mji Makambako (Majengo 7) Majengo yanayojengwa ni kama yafuatayo: 1. Jengo la Utawala 2. Jengo la wagonjwa wa nje (OPD) 3. Jengo la stoo ya dawa (Pharmacy) 4. Jengo la Maabara 5. Jengo la vipimo vya mionzi (X - RAY) 6. Jengo la kufulia 7. Jengo la Wazazi	1,500,000,000.00	1,500,000,000.00	Mafundi (Force Account)	Mafundi wanaendelea na kazi	- Msingi wa Jengo (Sub-structure) – Umekamilika 100% - Kunyanyua jengo (Super-structure) & Kuezeka (Roof structure and covering) & Kuezeka (Roof structure and covering) – Imekamilika 50%.
<b>MIRADI INAYOFADHILIWA NA TASAF</b>						
3	Ujenzi wa jengo la Utawala katika Shule ya Sekondari Mlowa	74,830,681.82	74,830,681.82	Mafundi (Force Account)	-Mafundi wanaendelea na kazi	- Msingi wa Jengo (Sub-structure) – Umekamilika 100% -Kunyanyua jengo (Super structure) & Kuezeka (Roof structure and covering) & Kuezeka (Roof structure and covering) – Imekamilika 100%. - Milango & Umaliziaji (Finishing) –

						<p>Imekamilika 85%.</p> <ul style="list-style-type: none"> <li>- Umeme (Electrical installation) – Imekamilika 95%.</li> <li>- Mifumo ya maji safi na taka (Water Supply and Sewage system) – Imekamilika 95%.</li> </ul>
4	Ujenzi wa nyumba za Walimu (two in one) katika Shule ya Sekondari Mlowa	74,657,954.55	74,657,954.55	Mafundi (Force Account)	-Mafundi wanaendelea na kazi	<ul style="list-style-type: none"> <li>- Msingi wa Jengo (Sub-structure) – Umekamilika 100%</li> <li>-Kunyanyua jengo (Super structure) &amp; Kuezeka (Roof structure and covering) &amp; Kuezeka (Roof structure and covering) – Imekamilika 100%.</li> <li>- Milango &amp; Umalizaaji (Finishing) – Imekamilika 85%.</li> <li>- Umeme (Electrical installation) – Imekamilika 95%.</li> <li>- Mifumo ya maji safi na taka (Water Supply and Sewage system) –</li> </ul>

						Imekamilika 95%.
5	Ujenzi wa nyumba za Walimu (two in one) katika Shule ya Sekondari Mlowa	74,657,954.55	74,657,954.55	Mafundi (Force Account)	-Mafundi wanaendelea na kazi	<ul style="list-style-type: none"> <li>- Msingi wa Jengo (Sub-structure) – Umekamilika 100%</li> <li>-Kunyanyua jengo (Super structure) &amp; Kuezeka (Roof structure and covering) &amp; Kuezeka (Roof structure and covering) – Imekamilika 100%.</li> <li>- Milango &amp; Umaliziaji (Finishing) – Imekamilika 85%.</li> <li>- Umeme (Electrical installation) – Imekamilika 95%.</li> <li>- Mifumo ya maji safi na taka (Water Supply and Sewage system) – Imekamilika 95%.</li> </ul>
6	Ujenzi wa Zahanati ya Kilimahewa – Kata ya Majengo	91,071,428.57	91,071,428.57	Mafundi (Force Account)	-Mafundi wanaendelea na kazi	<ul style="list-style-type: none"> <li>- Msingi wa Jengo (Sub-structure) – Umekamilika 100%</li> <li>-Kunyanyua jengo (Super structure) &amp; Kuezeka (Roof structure and</li> </ul>

						<p>covering) &amp; Kuezeke (Roof structure and covering) – Imekamilika 100%.</p> <p>- Milango &amp; Umalizaaji (Finishing) – Imekamilika 75%.</p> <p>- Umeme (Electrical installation) – Imekamilika 50%.</p> <p>- Mifumo ya maji safi na taka (Water Supply and Sewage system) – Imekamilika 65%.</p>
--	--	--	--	--	--	--